Stephen L. Thompson West Virginia State Bar #3751 Barth & Thompson 202 Berkeley Street Charleston, WV 25302 Telephone: (304) 342-7111 Facsimile: (304) 342-6215

Counsel for Central Contracting, Inc.

UNITED STATES BANKRUPTCY COURT SOUTHERN DISTRICT OF NEW YORK

In re: Chapter 11

PATRIOT COAL CORPORATION, et al., Case No. 12-12900 (SCC)

(Jointly Administered)

Debtors.

CENTRAL CONTRACTING, INC.'S NOTICE OF PERFECTION UNDER SECTION 546(b) OF THE BANKRUPTCY CODE

PLEASE TAKE NOTICE that, pursuant to Section 546(b)(2) of the United States

Bankruptcy Code, Central Contracting, Inc. ("Central Contracting") has recorded its Notice of

Mechanic's Lien in accordance with the laws of the State of West Virginia for work performed

by Central Contracting as follows:

Notice of Mechanic's Lien pursuant to West Virginia Code 38-2-1 *et. seq.*, to Hobet Mining, LLC for work performed in the amount of \$685,960.62. A copy of this Notice of Mechanic's Lien is attached as Exhibit 1.

The Notice of Mechanic's Lien was filed with the Clerk of the County Commission of Boone County, West Virginia, in Mechanic's Lien Book 6 at Page 576 on September 17, 2012.

Under West Virginia law, Central Contracting is required to commence suit within six months after filing the notice of its mechanic lien to maintain or continue the perfected status of its mechanic's lien. Pursuant to Section 546(b) of the Bankruptcy Code, Central Contracting

gives notice, in lieu of commencement of an action to maintain or continue perfection, of its mechanic lien interest in all of the property that is subject to the lien, within the time fixed by West Virginia law for the commencement of such an action.

Dated: December 14, 2012 By: <u>/s/ Stephen L. Thompson</u>

Stephen L. Thompson WV State Bar No. 3751 Barth & Thompson 202 Berkeley Street Charleston, WV 25302

Telephone: (304) 342-7111 Facsimile: (304) 342-6215

E-mail: <u>sthompson@barth-thompson.com</u> *Counsel for Central Contracting, Inc.*

AM

Doc ID: 001583330027 Type: LIE Recorded: 09/17/2012 at 10:37:17 AF Fee Amt: \$35.00 Page 1 of 27 Boone County Clerk Gary W. Williams County Clerk BK PG PG 76-602

NOTICE OF MECHANIC'S LIEN

SOUTHERN LAND COMPANY LIMITED PARTNERSHIP, a West Virginia Limited Partnership, successor to THE SOUTHERN LAND COMPANY, a West Virginia HOBET MINING, LLC, a West Virginia Limited Liability Company, and HORSE CREEK COAL LAND COMPANY, a West Virginia corporation THE SOUTHERN LAND COMPANY, a West Virginia corporation, and corporation, and

T0:

furnishing of supplies, materials, tools, machinery, and services necessary to perform the work and of services with regard to the turn-key construction of Stages 1 and 2 of the Bragg Fork Refuse of Disposal Project, claims a lien to secure the payment of the sum of \$685,960.62 upon your interesting in and to the surface and the minerals described in that certain Deed made and entered into the 15th in and to the surface and the minerals described in that certain Deed made and entered into the 15th. day of April, 1965, by and between CASSINGHAM COAL LAND COMPANY, a West Virginia Virginia, and described upon the Land Books of Scott District of Boone County, West Virginia in Notice is hereby given, in accordance with the laws of the State of West Virginia, that the SLIPPERY GUT & CABOT OIL & GAS ROYALTY (CASSINGHAM LEASES)", and in that and DICKINSON PROPERTIES, INC., a West Virginia corporation, Grantees, recorded in the corporation, Grantor, and THE SOUTHERN LAND COMPANY, a West Virginia corporation. office of the Clerk of the Boone County Commission in Deed Book 110 at page 221, the said parcel being designated as parcel 3 upon tax map 22 in Scott District of Boone County, West undersigned Central Contracting, Inc., a West Virginia corporation, who was and is general the name of "SOUTHERN LAND CO LTD PARTNERSHIP as "2503 FEE, HORSE CR.

ATTORNEYS AT LAW

certain Deed made and entered into the 21st day of June, 1904, by and between J. R. Wingfield,

Trustee, et al., Grantors, and HORSE CREEK COAL LAND COMPANY, a West Virginia

BARTH & THOMPSON

County, West Virginia as "4542.36 FEE, HORSE CR. & CHESAPEAKE APP. ROYALTY", and 2B at page 286, the said parcel being designated as parcel 18 upon tax map 11 in Scott District of including but not limited to the Bragg Fork Refuse Disposal Project, to secure the payment of the corporation, recorded in the office of the Clerk of the Boone County Commission in Deed Book Fork Refuse Disposal Project. A copy of said Deeds are attached hereto and made a part hereof. undersigned has not been paid therefor and claims and will claim a lien upon your interest in the upon the buildings, structures and improvements thereon, including but not limited to the Bragg The unpaid account is shown upon the invoices attached hereto and made a part hereof, and the Boone County, West Virginia, and described upon the Land Books of Scott District of Boone said lot, tract or parcel of land, and upon the buildings, structures and improvements thereon, said sum.

Given under my hand this 10th day of September, 2012.

CENTRAL CONTRACTING, INC., a West Virginia corporation

Its Vice President

STATE OF WEST VIRGINIA,

COUNTY OF KANAWHA, to-wit:

Fimothy R. Aliff, Vice President of Central Contracting, Inc., a West Virginia corporation, being first duly sworn, upon his oath says that the statements contained in the foregoing notice of mechanic's lien are true, as he verily believes.

Taken, subscribed and sworn to before me this 10th day of September, 2012

My commission expires

STATE OF WEST VIRGINIA

OFFICIAL SEAL

OFFICIAL SEAL

NOTARY PURLIC

Dorothy M. Simpson

S21 Whispering Way

S21 Whispering Way

South Charleston, WV 25303

My Commission Explica April 29, 2019

SEAL

This Instrument Prepared By:

Stephen L. Thompson, Esq. Barth & Thompson P. O. Box 129 Charleston, WV 25321

BARTH & THOMPSON

ATTORNEYS AT LAW
P.O. BOX 129
KANAWHA BOULEVARD
WEST AT BERKELEY
CHARLESTON
WEST VIRGINIA

Doc 1747-1 Filed 12/14/12 Entered 12/14/12 14:12:07 Exhibit 1 -12-12900-scc Notice of Mechanics Lien Part A Pg 4 of 7

INVOICE NO. 1018-11 REVISED INVOICE DATE: JUNE 8, 2012 PAYMENT PERIOD: 5/1/12 - 5/31/12

PURCHASE ORDER NO. 588102-2565

PROJECT TITLE: BRAGG FORK IMPOUNDMENT

Hobet Mining, LLC Rt. 119 Shaffer Road Exit Madison, WV 25130

INVOICE TO: HOBET MINING, LLC

PATRIOT COAL CORPORATION

P.O. Box 66823

St. Louis, MO 63166-6823

	31. LOUIS, IVIO 03100-0823											
ITEM NO.	DESCRIPTION	PLAN QTY	UNITS		UNIT PRICE	UNITS THIS PERIOD	7	PAY THIS PERIOD	PRIOR MONTH TO DATE	TOTAL UNITS TO DATE		TOTAL TO DATE
1	MOBILIZATION	1	LUMP	\$1	.80,280.80	0	\$	_	0.5	0.5	\$	90,140,40
2	FOUNDATION STRIPPING/UNSUITABLE	14003	CUYD	\$	4.49	0	\$		35011	35011	\$	157,199.39
3	ENGINEERING 3RD PARTY	1	LUMP	\$1	12,772.00	0.03	Ś	3,383.16	0.90	0.93	Š	104,983.12
4	CONSTRUCTION LAYOUT/AS-BUILTS	1	LUMP	23	68,535.00	0	\$	-	0	0	š	-
5	KEYWAY EXCAVATION	33650	CUYD	\$	2.44	813	Ś	1,983.72	39890	40703	š	99,315.32
6	KEYWAY FOUNDATION GROUT	50	CUYD	\$	55.21	0	Ś	-	0	0	Š	-
7	KEYWAY COMPACTION (SPOIL)	30650	CUYD	\$	2.63	0	\$	-	25980	25980	Ś	68,327.40
8	KEYWAY COMPACTION (REFUSE)	3000	CUYD	\$	1.98	0	\$		3600	3600	Ś	7,128.00
9	STAGE 1 EMBANKMENT	237000	CUYD	\$	2.53	2124	\$	5,373.72	294904	297028	Ś	751,480.84
10	STAGE 2 EMBANKMENT	158000	CUYD	\$	2.53	11831	\$	29,932.43	153353	165184	Ś	417,915.52
10.1	STAGE 2 ROAD EMBANKMENT		CUYD	\$	2.53	0	\$	<u> </u>	61751	61751	Ś	156,230,03
10.2	STAGE 4 ACCESS ROAD CUT		CUYD	\$	1.75	0	\$	-	15075	15075	\$	26,381.25
11	COHESIVE ZONE	80500	CUYD	\$	2.98	31388	\$	93,536.24	54241	85629	\$	255,174.42
12	34" HDPE DECANT	1400	LNFT	\$	73.82	0	\$	_	1040	1040	\$	76,772.80
13	48" RISER	1	EACH	\$	4,329.95	0	\$	=	0	0	\$	4 15
14	UPPER ROAD (40' WIDTH)	2800	LNFT	\$	114.93	0	\$	-	2906	2906	\$	333,986.58
15	LOWER ROAD (20' WIDTH)	1500	LNFT	\$	38.48	0	\$	=	2497	2497	\$	96,084.56
16	ROAD STONE PLACEMENT	4605	TON	\$	1.93	0	\$	-	0	0	\$	54 5-4
17	ROAD PIPE INSTALLATION	1120	LNFT	\$	21.57	0	\$	-	333	333	\$	7,182.81
18	POND EXCAVATION	9500	CUYD	\$	3.95	0	\$	-	31495	31495	\$	124,405.25
19	POND EMBANKMENT	36500	CUYD	\$	6.77	0	\$	-	21443	21443	\$	145,169.11
20	TREE CLEARING AREA 1	114	ACRE	\$	1,243.37	6.73	\$	8,367.88	107.24	113.97	\$	141,706.88
21	TREE CLEARING AREA 2	55	ACRE	\$	2,486.73	2.73	\$	6,788.77	49.1	51.83	\$	128,887.22
*22	LDPE LINER INSTALLATION (SURFACE PREP. ONLY)	40000	SQFT	\$	0.25	0	\$	77	82346	82346	\$	20,586.50
23	FILTER FABRIC INSTALLATION	46000	SQYD	\$	3.05	5842	\$	17,818.10	16235	22077	\$	67,334.85
24	ROCK UNDERDRAIN INSTALLATION	4560	CUYD	\$	14.25	0	\$	-	6274	6274	\$	89,404.50
25	DECANT OUTLET DITCH INSTALLATION	270	LNFT	\$	56.90	0	\$		270	270	\$	15,363.00
26	DECANT OUTLET FLUME INSTALLATION	120	LNFT	\$	50.15	0	\$	-	120	120	\$	6,018.00
27	DECANT OUTLET ENERGY DISSIPATOR INSTALLATION	1	EACH	\$	1,092.70	0	\$		1	1	\$	1,092.70
28	REVEGETATION	50	ACRE	\$	715.00	0	\$	-	0	0	\$:57
EXTRA	SCREEN 8" MINUS MATERIAL OF SPOIL MATERIAL FOR		CUYD	\$	7.00	0	\$	N=	0	0	\$	(1 €)
EXTRA	DRILL & SHOOT THE AREA OF KEYWAY TO BE LEVELED	OFF	CUYD	\$	7.95	0	\$	-	4333	4333	\$	34,447.35
EXTRA	UNION DUES/UNION ASSESSMENTS MAY 2012		LUMP		1	\$2,033.87	\$	2,033.87	\$21,045.21	\$23,079.08	\$	23,079.08
EXTRA	COARSE REFUSE		CUYD	\$	2.71	0	\$	•	49193	49193	\$	133,313.03
EXTRA	ROCK TOE DRAIN INSTALLATION	_	CUYD	\$	14.25	0	\$	2 -	1182	1182	\$	16,843.50
EXTRA	CENTRAL EXTRA WORK VS FLOC USAGE/GROUT PUM	P	LUMP	\$	1.00	692.19	\$	692.19	0	692.19	\$	692.19
						TOTAL	Ś	169,910.08				
*REVISED							•	_35,525.00		TOTAL TO DATE	ė	3 506 645 50

*REVISED

REMIT TO: CENTRAL CONTRACTING, INC.

P.O. BOX 1485

ST. ALBANS, WV 25177

TOTAL TO DATE LESS PREVIOUS SUBMITTALS 3,596,645.59 3,426,735.51

TOTAL DUE

169,910.08

12-12900-scc Doc 1747-1 Filed 12/14/12 Entered 12/14/12 14:12:07 Exhibit 1 -Notice of Mechanics Lien Part A Pg 5 of 7

INVOICE NO. 1018-12 INVOICE DATE: JULY 3, 2012 PAYMENT PERIOD: 6/1/12 - 6/30/12

PURCHASE ORDER NO. 588102-2565

PROJECT TITLE: BRAGG FORK IMPOUNDMENT

Hobet Mining, LLC Rt. 119 Shaffer Road Exit Madison, WV 25130

INVOICE TO: HOBET MINING, LLC

PATRIOT COAL CORPORATION

P.O. Box 66823

St. Louis, MO 63166-6823

MOBILIZATION 1
FOUNDATION STRIPPING/UNSUITABLE 14003 CUYD \$ 4.49 0 \$ - 35011 35011 \$ 157,199.39
ENGINEERING 3RD PARTY 1 LUMP \$ 112,772.00 0.07 \$ 7,894.04 0.93 1.00 \$ 112,877.16 4 CONSTRUCTION LAYOUT/AS-BUILTS 1 LUMP \$ 68,535.00 0 \$ - 0 0 0 \$ - 0 5 KEYWAY EXCAVATION 33650 CUVD \$ 2.44 0 \$ 5 - 40703 40703 \$ 93,315.32 6 KEYWAY FOUNDATION GROUT \$ 50 CUVD \$ 5.52.1 0 \$ - 0 0 0 \$ - 0 7 KEYWAY COMPACTION (SPOIL) 30650 CUVD \$ 1.98 0 \$ - 25980 25980 \$ 68,327.40 8 KEYWAY COMPACTION (REFUSE) 3000 CUVD \$ 1.98 0 \$ - 3600 3600 \$ 7,128.00 9 STAGE 1 EMBANKMENT 237000 CUVD \$ 2.53 0 \$ - 297028 297028 \$ 751,480.84 10 STAGE 2 EMBANKMENT 158000 CUVD \$ 2.53 0 \$ - 165184 165184 \$ 417,915.52 10.2 STAGE 2 EMBANKMENT 10.1 STAGE 2 CROAD EMBANKMENT 10.2 STAGE 4 ACCESS ROAD CUT CUVD \$ 2.53 6231 \$ 15,764.43 61751 67982 \$ 171,994.46 10.2 STAGE 4 ACCESS ROAD CUT CUVD \$ 1.75 0 \$ - 15075 15075 \$ 26,381.25 11 COHESIVE ZONE 80500 CUVD \$ 2.99 2067 \$ 6,159.66 85629 87696 \$ 261,334.08 12 34" HDPE DECANT 1400 LNFT \$ 73.82 289 \$ 21,333.98 1040 1329 \$ 98,106.78 13 48" RISER 1 EACH \$ 4,329.95 1 \$ 4,329.95 0 1 \$ 4,329.95 14 UPPER ROAD (40' WIDTH) 2800 LNFT \$ 114.93 34 \$ 3,907.62 2906 2940 \$ 337,894.20 15 LOWER ROAD (20' WIDTH) 150 LOWER ROAD
4 CONSTRUCTION LAYOUT/AS-BUILTS 1 LUMP \$ 68,535.00 0 \$ - 0 0 0 \$ - 0 0 0 \$ 93.15.32 \$ 68,540 \$ 68,540 \$ 0 \$ - 0 0 0 \$ 0 \$ 0 \$ 0 \$ 0 \$ 0 \$ 0
5 KEYWAY EXCAVATION 33650 CUYD \$ 2.44 0 \$ - 40703 40703 \$ 99,315.32 6 KEYWAY FOUNDATION GROUT 50 CUYD \$ 55.21 0 \$ - 0 0 \$ - 7 KEYWAY COMPACTION (REFUSE) 3000 CUYD \$ 1.98 0 \$ - 25980 \$ 58,327.40 8 KEYWAY COMPACTION (REFUSE) 3000 CUYD \$ 1.98 0 \$ - 25980 \$ 68,327.40 9 STAGE 1 EMBANKMENT 237000 CUYD \$ 2.53 0 \$ - 297028 297028 5751,480.84 10.1 STAGE 2 EMBANKMENT 158000 CUYD \$ 2.53 6231 \$ 15,764.43 61751 67982 \$ 51,480.84 10.2 STAGE 3 EMBANKMENT CUYD \$ 2.53 6231 \$ 15,075 15075 \$
6 KEYWAY FOUNDATION GROUT 50 CUYD \$ 55.21 0 \$ - 0 0 \$ - 7 7 KEYWAY COMPACTION (SPOIL) 30650 CUYD \$ 2.63 0 \$ - 25980 \$ 58,327.40 8 KEYWAY COMPACTION (REFUSE) 3000 CUYD \$ 1.98 0 \$ - 297028 297028 \$ 7,12,800 9 STAGE 1 EMBANKMENT 237000 CUYD \$ 2.53 0 \$ - 297028 297028 \$ 7,12,800 10.5 STAGE 2 EMBANKMENT 158000 CUYD \$ 2.53 0 \$ - 165184 165184 417,915.52 10.2 STAGE 2 ROAD EMBANKMENT CUYD \$ 2.53 6231 \$ - 165184 165184 417,915.52 2 17,944.66 1751 67,592.6 87696 86,782.9 171,944.66 1751 67,592.6 856.29
7 KEYWAY COMPACTION (SPOIL) 30650 CUYD \$ 2.63 0 \$ - 29980 25980 \$ 68,327.40 8 KEYWAY COMPACTION (REFUSE) 3000 CUYD \$ 1.98 0 \$ - 3600 3600 \$ 7,128.00 9 STAGE 1 EMBANKMENT 237000 CUYD \$ 2.53 0 \$ - 297028 297028 \$ 751,480.84 10 STAGE 2 EMBANKMENT 158000 CUYD \$ 2.53 0 \$ - 165184 165184 \$ 417,915.52 10.1 STAGE 2 ROAD EMBANKMENT CUYD \$ 2.53 6231 \$ 15,764.43 61751 67982 \$ 171,994.46 10.2 STAGE 4 ACCESS ROAD CUT CUYD \$ 1.75 0 \$ - 15075 15075 \$ 26,381.25 11 COHESIVE ZONE 80500 CUYD \$ 2.98 2067 \$ 6,159.66 85629 87696 \$ 261,334.08 12 34" RISER 1 EACH \$ 4,329.95 1 \$ 4,329.95 0 1 \$ 4,329.95 1 \$ 4,329.95 0 <t< td=""></t<>
8 KEYWAY COMPACTION (REFUSE) 3000 CUYD \$ 1.98 0 \$ - 3600 3600 \$ 7,128.00 9 STAGE 1 EMBANKMENT 237000 CUYD \$ 2.53 0 \$ - 297028 297028 \$ 751,480.84 10.1 STAGE 2 EMBANKMENT 158000 CUYD \$ 2.53 0 \$ - 165184 165184 \$ 417,915.52 10.2 STAGE 2 ROAD EMBANKMENT CUYD \$ 2.53 6231 \$ 15,764.43 61751 67982 \$ 171,994.46 10.2 STAGE 4 ACCESS ROAD CUT CUYD \$ 1.75 0 \$ - 15075 15075 \$ 26,381.25 11 COHESIVE ZONE 80500 CUYD \$ 2.98 2067 \$ 6,159.66 85629 87696 \$ 261,334.08 12 34" HOPE DECANT 1400 LNFT \$ 73.82 289 \$ 21,333.98 1040 1329 \$ 98,106.78 13 48" RISER 1 EACH 4,329.95 1 \$ 4,329.95 0 1 \$ 4,329.
9 STAGE I EMBANKMENT 237000 CUYD \$ 2.53 0 \$ - 297028 297028 \$ 751,480.84 10 STAGE 2 EMBANKMENT 158000 CUYD \$ 2.53 0 \$ - 165184 165184 \$ 417,915.52 10.1 STAGE 2 ROAD EMBANKMENT CUYD \$ 2.53 6231 \$ 15,764.43 61751 67982 \$ 171,994.46 10.2 STAGE 4 ACCESS ROAD CUT CUYD \$ 1.75 0 \$ - 15075 15075 \$ 26,381.25 11 COHESIVE ZONE 80500 CUYD \$ 2.98 2067 \$ 6,159.66 85629 87696 \$ 261,334.08 12 34" HDPE DECANT 1400 LNFT \$ 73.82 289 \$ 21,333.98 1040 1329 \$ 98,106.78 13 48" RISER 1 EACH \$ 4,329.95 1 \$ 4,329.95 0 1 \$ \$ 4,329.95 14 UPPER ROAD (40' WIDTH) 2800 LNFT \$ 114.93 34 \$ 3,907.62 2906 2940 \$ 337,894.20 15 LOWER ROAD (20' WIDTH) 1500 LNFT \$ 38.48 0 \$ - 2497 2497 \$ 96,084.56 16 ROAD STONE PLACEMENT 4605 TON \$ 1.93 0 \$ - 0 0 0 \$ - 17 ROAD PIPE INSTALLATION 1120 LNFT \$ 21.57 101 \$ 2,178.57 333 434 \$ 9,361.38 18 POND EXCAVATION 9500 CUYD \$ 3.95 0 \$ - 21443 21443 \$ 145,169.11 20 TREE CLEARING AREA 1 114 ACRE \$ 1,243.37 2.67 \$ 3,319.80 113.97 116.64 \$ 145,026.68 11.57 11.57 10.2 \$ 1.00 \$ 1
10 STAGE 2 EMBANKMENT 158000 CUYD \$ 2.53 0 \$ - 165184 155184 \$ 417,915.52 10.1 STAGE 2 ROAD EMBANKMENT CUYD \$ 2.53 6231 \$ 15,764.43 61751 67982 \$ 171,994.46 10.2 STAGE 4 ACCESS ROAD CUT CUYD \$ 2.53 6231 \$ 15,764.43 61751 67982 \$ 171,994.46 10.2 STAGE 4 ACCESS ROAD CUT CUYD \$ 2.58 2067 \$ 6,159.66 85629 87696 \$ 26,334.08 12 34" HDPE DECANT 1400 LNFT \$ 73.82 289 \$ 21,333.98 1040 1329 \$ 98,106.78 13 48" RISER 1 EACH \$ 4,329.95 1 \$ 4,329.95 0 1 \$ \$ 4,329.95 14 UPPER ROAD (40'WIDTH) 2800 LNFT \$ 114.93 34 \$ 3,907.62 2906 2940 \$ 337,894.20 15 LOWER ROAD (20'WIDTH) 1500 LNFT \$ 18.48 0 \$ - 2497 2497 \$ 96,084.56 16 ROAD STONE PLACEMENT 4605 TON \$ 1.93 0 \$ - 0 0 0 \$ - 17 ROAD PIPE INSTALLATION 1120 LNFT \$ 21.57 101 \$ 2,178.57 333 434 \$ 9,361.38 18 POND EXCAVATION 9500 CUYD \$ 3.95 0 \$ - 31495 31495 \$ 124,405.25 19 POND EMBANKMENT 36500 CUYD \$ 6.77 0 \$ - 21443 21443 \$ 145,169.11 100 TREE CLEARING AREA 1 114 ACRE \$ 1,243.37 2.67 \$ 3,319.80 113.97 116.64 \$ 145,026.68 145,026.69 145,026.68 14
10.1 STAGE 2 ROAD EMBANKMENT 10.2 STAGE 4 ACCESS ROAD CUT 10.3 STAGE 4 ACCESS ROAD CUT 10.4 STAGE 4 ACCESS ROAD CUT 10.5 STAGE 4 ACCESS ROAD CUT 10.6 STAGE 4 ACCESS ROAD CUT 10.6 STAGE 4 ACCESS ROAD CUT 10.7 STAGE 4 ACCESS ROAD CUT 10.8 SOSOO CUYO \$ 1.75 O \$ - 15075 15075 \$ 26,381.25 \$
10.2 STAGE 4 ACCESS ROAD CUT CUYD \$ 1.75 0 \$ - 15075 15075 \$ 26,381.25 11 COHESIVE ZONE 80500 CUYD \$ 2.98 2067 \$ 6,159.66 85629 87696 \$ 261,334.08 12 34" HOPE DECANT 1400 LNFT \$ 73.82 289 \$ 21,333.98 1040 1329 \$ 98,106.78 13 48" RISER 1 EACH \$ 4,329.95 1 \$ 4,329.95 0 1 \$ 4,329.95 14 UPPER ROAD (40' WIDTH) 2800 LNFT \$ 114.93 34 \$ 3,907.62 2906 2940 \$ 337,894.20 15 LOWER ROAD (20' WIDTH) 1500 LNFT \$ 38.48 0 \$ - 2497 2497 \$ 96,084.56 16 ROAD STONE PLACEMENT 4605 TON \$ 1.93 0 \$ - 0 0 \$ - 1 17 ROAD PIPE INSTALLATION 1120 LNFT \$ 21.57 101 \$ 2,178.57 333 434 \$ 9,361.38 18 POND EXCAVATION 9500 CUYD \$ 3.95 0 \$ - 31495 31495 \$ 124,405.25 19 POND EMBANKMENT 36500 CUYD \$ 6.77 0 \$ - 21443 21443 \$ 145,169.11 20 TREE CLEARING AREA 1 114 ACRE \$ 1,243.37 2.67 \$ 3,319.80 113.97 116.64 \$ 145,026.68 21 TREE CLEARING AREA 2 55 ACRE \$ 2,486.73 2.45 \$ 6,092.49 51.83 54.28 \$ 134,979.70 *22 LDPE LINER INSTALLATION (SURFACE PREP. ONLY) 40000 SQFT \$ 0.25 0 \$ - 82346 82346 \$ 20,586.50 23 FILTER FABRIC INSTALLATION 46000 SQFT \$ 0.25 0 \$ - 82346 82346 \$ 20,586.50 24 ROCK LNDERDRAIN INSTALLATION 46000 SQFT \$ 0.25 0 \$ - 82346 82346 \$ 20,586.50 24 ROCK LNDERDRAIN INSTALLATION 46000 SQFT \$ 0.25 0 \$ - 82346 82346 \$ 20,586.50 24 ROCK LNDERDRAIN INSTALLATION 46000 SQFT \$ 0.25 0 \$ - 22077 \$ 567,334.85
11 COHESIVE ZONE 80500 CUYD \$ 2.98 2067 \$ 6,159.66 85629 87696 \$ 261,334.08 12 34" HDPE DECANT 1400 LNFT \$ 73.82 289 \$ 21,333.98 1040 1329 \$ 98,106.78 13 48" RISER 1 LACH \$ 4,329.95 1 \$ 4,329.95 0 1 \$ \$ 4,329.95 14 UPPER ROAD (40' WIDTH) 2800 LNFT \$ 114.93 34 \$ 3,907.62 2906 2940 \$ 337,894.20 15 LOWER ROAD (20' WIDTH) 1500 LNFT \$ 38.48 0 \$ - 2497 2497 \$ 96,084.56 16 ROAD STONE PLACEMENT 4605 TON \$ 1.93 0 \$ - 0 0 \$ - 17 ROAD PIPE INSTALLATION 1120 LNFT \$ 21.57 101 \$ 2,178.57 333 434 \$ 9,361.38 POND EXCAVATION 9500 CUYD \$ 3.95 0 \$ - 31495 31495 \$ 124,405.25 19 POND EMBANKMENT 36500 CUYD \$ 6.77 0 \$ - 21443 21443 \$ 145,169.11 20 TREE CLEARING AREA 1 114 ACRE \$ 1,243.37 2.67 \$ 3,319.80 113.97 116.64 \$ 145,026.68 21 TREE CLEARING AREA 2 55 ACRE \$ 2,486.73 2.45 \$ 6,092.49 51.83 54.28 \$ 134,979.70 22 LDPE LINER INSTALLATION 46000 SQFT \$ 0.25 0 \$ - 82346 82346 \$ 20,586.50 23 FILTER FABRIC INSTALLATION 46000 SQFT \$ 0.25 0 \$ - 22077 22077 \$ 67,334.85 24 ROCK UNDERDRAIN INSTALLATION 46000 SQFT \$ 0.25 0 \$ - 22077 22077 \$ 67,334.85 24 ROCK UNDERDRAIN INSTALLATION 46000 SQFT \$ 0.25 0 \$ - 22077 22077 \$ 67,334.85 24 ROCK UNDERDRAIN INSTALLATION 46000 SQFT \$ 0.25 0 \$ - 22077 22077 \$ 67,334.85 24 ROCK UNDERDRAIN INSTALLATION 46000 SQFT \$ 0.25 0 \$ - 22077 22077 \$ 67,334.85 24 ROCK UNDERDRAIN INSTALLATION 46000 SQFT \$ 0.25 0 \$ - 22077 22077 \$ 67,334.85 24 ROCK UNDERDRAIN INSTALLATION 46000 SQFT \$ 0.25 0 \$ - 22077 22077 \$ 67,334.85 24 ROCK UNDERDRAIN INSTALLATION 46000 SQFT \$ 0.25 0 \$ - 22077 22077 \$ 67,334.85 25 ROCK UNDERDRAIN INSTALLATION 46000 SQFT \$ 0.25 0 \$ - 22077 22077 \$ 67,334.85 26 ROCK UNDERDRAIN INSTALLATION 46000 SQFT \$ 0.25 0 \$ - 22077 22077 \$ 67,334.85 27 ROCK UNDERDRAIN INSTALLATION 46000 SQFT \$ 0.25 0 \$ - 22077 22077 \$ 67,334.85 28 ROCK UNDERDRAIN INSTALLATION 46000 SQFT \$ 0.25 0 \$ - 22077 22077 \$ 67,334.85 29 ROCK UNDERDRAIN INSTALLATION 46000 SQFT \$ 0.25 0 \$ - 22077 22077 \$ 67,334.85 20 ROCK UNDERDRAIN INSTALLATION 46000 SQFT \$ 0.25 0 \$ - 22077 22077 \$ 67,334.85
12 34" HDPE DECANT 1400 LNFT \$ 73.82 289 \$ 21,333.98 1040 1329 \$ 98,106.78 13 48" RISER 1 EACH \$ 4,329.95 1 \$ 4,329.95 0 1 1 \$ 4,329.95 14 UPPER ROAD (40' WIDTH) 2800 LNFT \$ 114.93 34 \$ 3,907.62 2906 2940 \$ 337,894.20 15 LOWER ROAD (20' WIDTH) 1500 LNFT \$ 38.48 0 \$ - 2497 2497 \$ 96,084.56 16 ROAD STONE PLACEMENT 4605 TON \$ 1.93 0 \$ - 0 0 0 \$ - 17 ROAD PIPE INSTALLATION 1120 LNFT \$ 21.57 101 \$ 2,178.57 333 434 \$ 9,361.38 18 POND EXCAVATION 9500 CUYD \$ 3.95 0 \$ - 31495 31495 \$ 124,405.25 19 POND EMBANKMENT 36500 CUYD \$ 6.77 0 \$ - 21443 21443 \$ 145,169.11 20 TREE CLEARING AREA 1 114 ACRE \$ 1,243.37 2.67 \$ 3,319.80 113.97 116.64 \$ 145,026.68 21 TREE CLEARING AREA 2 55 ACRE \$ 2,486.73 2.45 \$ 6,092.49 51.83 54.28 \$ 134,979.70 12 LDPE LINER INSTALLATION 46000 SQFT \$ 0.25 0 \$ - 82346 82346 \$ 20,586.50 21 TITLE FABRIC INSTALLATION 46000 SQFT \$ 0.25 0 \$ - 22077 22077 \$ 67,334.85 24 ROCK UND REPAIN INSTALLATION 46000 COURD \$ 3.05 0 \$ - 22077 22077 \$ 67,334.85
13 48" RISER 1 EACH \$ 4,329.95 1 \$ 4,329.95 0 1 \$ \$ 4,329.95 1 \$ 1,000 1
14 UPPER ROAD (40' WIDTH) 2800 LNFT \$ 114.93 34 \$ 3,907.62 2906 2940 \$ 337,894.20 15 LOWER ROAD (20' WIDTH) 1500 LNFT \$ 38.48 0 \$ - 2497 2497 \$ 96,084.56 16 ROAD STONE PLACEMENT 4605 TON \$ 1.93 0 \$ - 0 0 \$ - 1 17 ROAD PIPE INSTALLATION 1120 LNFT \$ 21.57 101 \$ 2,178.57 333 434 \$ 9,361.38 18 POND EXCAVATION 9500 CUYD \$ 3.95 0 \$ - 31495 31495 \$ 124,405.25 19 POND EMBANKMENT 36500 CUYD \$ 6.77 0 \$ - 21443 21443 \$ 145,169.11 20 TREE CLEARING AREA 1 114 ACRE \$ 1,243.37 2.67 \$ 3,319.80 113.97 116.64 \$ 145,026.68 21 TREE CLEARING AREA 2 55 ACRE \$ 2,486.73 2.45 \$ 6,092.49 51.83 54.28 \$ 134,979.70 *22 LOPE LINER INSTALLATION (SURFACE PREP. ONLY) 40000 SQFT \$ 0.25 0 \$ - 82346 82346 \$ 20,586.50 23 FILTER FABRIC INSTALLATION (SURFACE PREP. ONLY) 46000 SQYD \$ 3.05 0 \$ - 22077 22077 \$ 67,334.85
15 LOWER ROAD (20' WIDTH) 1500 LNFT \$ 38.48 0 \$ - 2497 2497 \$ 96,084.56 16 ROAD STONE PLACEMENT 4605 TON \$ 1.93 0 \$ - 0 0 \$ - 17 ROAD PIPE INSTALLATION 1120 LNFT \$ 21.57 101 \$ 2,178.57 333 434 \$ 9,361.38 18 POND EXCAVATION 9500 CUYD \$ 3.95 0 \$ - 31495 31495 \$ 124,405.25 19 POND EMBANKMENT 36500 CUYD \$ 6.77 0 \$ - 21443 21443 \$ 145,169.11 20 TREE CLEARING AREA 1 114 ACRE \$ 1,243.37 2.67 \$ 3,319.80 113.97 116.64 \$ 145,026.68 21 TREE CLEARING AREA 2 55 ACRE \$ 2,486.73 2.45 \$ 6,092.49 51.83 54.28 \$ 134,979.70 18 19 10 10 10 10 10 10 10 10 10 10 10 10 10
16 ROAD STONE PLACEMENT 4605 TON \$ 1.93 0 \$ - 0 0 \$ - 17 ROAD PIPE INSTALLATION 1120 LNFT \$ 21.57 101 \$ 2,178.57 333 434 \$ 9,361.38 18 POND EXCAVATION 9500 CUYD \$ 3.95 0 \$ - 31495 31495 \$ 124,405.25 19 POND EMBANKMENT 36500 CUYD \$ 6.77 0 \$ - 21443 21443 \$ 145,169.11 20 TREE CLEARING AREA 1 114 ACRE \$ 1,243.37 2.67 \$ 3,319.80 113.97 116.64 \$ 145,026.68 21 TREE CLEARING AREA 2 55 ACRE \$ 2,486.73 2.45 \$ 6,092.49 51.83 54.28 \$ 134,979.70 12 LDPE LINER INSTALLATION (SURFACE PREP. ONLY) 40000 SQFT \$ 0.25 0 \$ - 82346 82346 \$ 20,586.50 12 ROCK LINDER PRADRIC INSTALLATION (SURFACE PREP. ONLY) 40000 SQFD \$ 3.05 0 \$ - 22077 22077 \$ 67,334.85
17 ROAD PIPE INSTALLATION 1120 LNFT \$ 21.57 101 \$ 2,178.57 333 434 \$ 9,361.38 18 POND EXCAVATION 9500 CUYD \$ 3.95 0 \$ - 31495 31495 \$ 124,405.25 19 POND EMBANKMENT 36500 CUYD \$ 6.77 0 \$ - 21443 21443 \$ 145,169.11 20 TREE CLEARING AREA 1 114 ACRE \$ 1,243.37 2.67 \$ 3,319.80 113.97 116.64 \$ 145,026.68 21 TREE CLEARING AREA 2 55 ACRE \$ 2,486.73 2.45 \$ 6,092.49 51.83 54.28 \$ 134,979.70 122 LDPE LINER INSTALLATION (SURFACE PREP. ONLY) 40000 SQFT \$ 0.25 0 \$ - 82346 82346 \$ 20,586.50 124,079.70 \$ 124,0
18 POND EXCAVATION 9500 CUYD \$ 3.95 0 \$ - 31495 31495 \$ 124,405.25 19 POND EMBANKMENT 36500 CUYD \$ 6.77 0 \$ - 21443 21443 \$ 145,169.11 20 TREE CLEARING AREA 1 114 ACRE \$ 1,243.37 2.67 \$ 3,319.80 113.97 116.64 \$ 145,026.68 21 TREE CLEARING AREA 2 55 ACRE \$ 2,486.73 2.45 \$ 6,092.49 51.83 54.28 \$ 134,979.70 *22 LDPE LINER INSTALLATION (SURFACE PREP. ONLY) 40000 SQFT \$ 0.25 0 \$ - 82346 82346 \$ 20,586.50 23 FILTER FABRIC INSTALLATION 46000 SQYD \$ 3.05 0 \$ - 22077 22077 \$ 67,334.85
19 POND EMBANKMENT 36500 CUYD \$ 6.77 0 \$ - 21443 21443 \$ 145,169.11 20 TREE CLEARING AREA 1 114 ACRE \$ 1,243.37 2.67 \$ 3,319.80 113.97 116.64 \$ 145,026.68 21 TREE CLEARING AREA 2 55 ACRE \$ 2,486.73 2.45 \$ 6,092.49 51.83 54.28 \$ 134,979.70 \$ 22 LDPE LINER INSTALLATION (SURFACE PREP. ONLY) 40000 SQFT \$ 0.25 0 \$ - 82346 82346 \$ 20,586.50 \$ 17,334.85 \$ 17,334.85
20 TREE CLEARING AREA 1 114 ACRE \$ 1,243.37 2.67 \$ 3,319.80 113.97 116.64 \$ 145,026.68 21 TREE CLEARING AREA 2 55 ACRE \$ 2,486.73 2.45 \$ 6,092.49 51.83 54.28 \$ 134,979.70 *22 LDPE LINER INSTALLATION (SURFACE PREP. ONLY) 40000 SQFT \$ 0.25 0 \$ - 82346 82346 \$ 20,586.50 23 FILTER FABRIC INSTALLATION 46000 SQYD \$ 3.05 0 \$ - 22077 22077 \$ 67,334.85
21 TREE CLEARING AREA 2 55 ACRE \$ 2,486.73 2.45 \$ 6,092.49 51.83 54.28 \$ 134,979.70 *22 LDPE LINER INSTALLATION (SURFACE PREP. ONLY) 40000 SQFT \$ 0.25 0 \$ - 82346 82346 \$ 20,586.50 23 FILTER FABRIC INSTALLATION 46000 SQYD \$ 3.05 0 \$ - 22077 \$ 67,334.85
*22 LDPE LINER INSTALLATION (SURFACE PREP. ONLY) 40000 SQFT \$ 0.25 0 \$ - 82346 82346 \$ 20,586.50 23 FILTER FABRIC INSTALLATION 46000 SQYD \$ 3.05 0 \$ - 22077 22077 \$ 67,334.85
23 FILTER FABRIC INSTALLATION 46000 SQYD \$ 3.05 0 \$ - 22077 22077 \$ 67,334.85
24 ROCK INDERDRAIN INSTALLATION 4550 CHAPT 0 4
4300 6010 \$ 14.25 0 \$ - 62/4 6774 \$ 89.404.50
25 DECANT OUTLIET DITCH INSTALLATION 270 LIFE C 55.00
26 DECANT OUTLET ELLINGE INICIALIATION 200 5 15,363.00
27 DECANT OUTLIET ENERGY DISSIPATOR INSTALLATION 1 TARK 1 4 500 TD 2
28 PEVECETATION 5 1,092.70
FYTRA SCREEN 8" MINIS MATERIAL OF SPOIL MATERIAL FOR VENNAN CHUR 4 700
FXTRA DRILL & SHOOT THE AREA OF KEYMAY TO BE LEVISLED OFF COND. C. TOT.
FXTRA LINION DUESCUNION ASSESSMENTS MAY 2012
FYTRA COARSE REGISE 5 24,661.18
EXTRA POCK TOE DAINUNGTALLATION \$ 133,313.03
EVIDA CENIDAL EVIDA MORA VE ELOCUERO EL COLUMNO 3 14,23 0 5 - 1182 1182 \$ 16,843.50
FYTDA CIEADINIC DOAD TO COD DILE
7,547.26
*REVISED TOTAL \$ 172,006.29 TOTAL TO DATE \$ 3,768,651.88
REMIT TO: CENTRAL CONTRACTING, INC. LESS PREVIOUS SUBMITTALS \$ 3,596,645.59
P.O. BOX 1485
ST. ALBANS, WV 25177

172,006.29

12-12900-scc Doc 1747-1 Filed 12/14/12 Entered 12/14/12 14:12:07 Exhibit 1 - Notice of Mechanics Lien Part A Pg 6 of 7

INVOICE NO. 1018-12A INVOICE DATE: July 3, 2012

PAYMENT PERIOD: 6/1/12 - 6/30/12

INVOICE TO: HOBET MINING, LLC

PATRIOT COAL CORPORATION

P.O. Box 66823

St. Louis, MO 63166-6823

PURCHASE ORDER NO. 587934-2565

PROJECT TITLE: BRAGG FORK IMPOUNDMENT

Hobet Mining, LLC

Rt. 119 Shaffer Road Exit Madison, WV 25130

ITEM NO.	DESCRIPTION	UNITS	UNIT PRICE	UNITS THIS PERIOD	TH	PAY IIS PERIOD	PRIOR MONTH TO DATE	TOTAL UNITS TO DATE	TOTAL TO DATE
4	CONSTRUCTION LAYOUT/AS-BUILTS	LUMP	\$ 68,535.00	0.02	\$	1,370.70	0.98	1.00	\$ 68,535.00

TOTAL \$ 1,370.70

TOTAL TO DATE \$ 68,535.00

LESS PREVIOUS PAYMENTS \$ 67,164.30

TOTAL DUE \$ 1,370.70

REMIT TO: CENTRAL CONTRACTING, INC. P.O. BOX 1485 ST. ALBANS, WV 25177

12-12900-scc Doc 1747-1 Filed 12/14/12 Entered 12/14/12 14:12:07 Exhibit 1 - Notice of Mechanics Lien Part A Pg 7 of 7

INVOICE NO. 1018-13 RETAINAGE RELEASE

INVOICE DATE: JULY 10, 2012 PAYMENT PERIOD: 7/1/11 - 6/30/12 PURCHASE ORDER NO. 588102-2565

PROJECT TITLE: BRAGG FORK IMPOUNDMENT

Hobet Mining, LLC Rt. 119 Shaffer Road Exit Madison, WV 25130

INVOICE TO: HOBET MINING, LLC

PATRIOT COAL CORPORATION

P.O. Box 66823

St. Louis, MO 63166-6823

ITEM NO.	DESCRIPTION	PLAN QTY	UNITS		UNIT PRICE	UNITS THIS PERIOD		PAY THIS PERIOD	PREVIOUS UNIT	TS TOTAL UNITS TO DATE		TOTAL TO DATE
1	MOBILIZATION	1	LUMP	ς.	180,280.80	0	\$		1			
2	FOUNDATION STRIPPING/UNSUITABLE	14003	CUYD	Š	4.49	ō	\$	_	35011	1 35011	\$ \$	180,280.80
3	ENGINEERING 3RD PARTY	1	LUMP		112,772.00	Ö	Ś	_	1.00	1.00	э \$	157,199.39
4	CONSTRUCTION LAYOUT/AS-BUILTS	1	LUMP		68,535.00	0	Ś	_	0	0	÷	112,877.16
5	KEYWAY EXCAVATION	33650	CUYD	Ś	2.44	ō	Ś	_	40703	40703	ç	00 245 22
6	KEYWAY FOUNDATION GROUT	50	CUYD	Ś	55.21	0	\$	-	0	0	\$	99,315.32
7	KEYWAY COMPACTION (SPOIL)	30650	CUYD	s	2.63	0	Š	_	25980	25980	\$	- 68,327.40
8	KEYWAY COMPACTION (REFUSE)	3000	CUYD	\$	1.98	ō	\$	_	3600	3600	\$ \$	•
9	STAGE 1 EMBANKMENT	237000	CUYD	Ś	2.53	ō	Š	=	297028	297028	ب \$	7,128.00
10	STAGE 2 EMBANKMENT	158000	CUYD	\$	2.53	0	Ś	_	165184	165184	ç	751,480.84
10.1	STAGE 2 ROAD EMBANKMENT		CUYD	Ś	2.53	0	\$		67982	67982	ė	417,915,52 171,994.46
10.2	STAGE 4 ACCESS ROAD CUT		CUYD	Ś	1.75	0	Ś	_	15075	15075	\$	26,381.25
11	COHESIVE ZONE	80500	CUYD	Ś	2.98	0	Ś		87696	87696	ė	261,334.08
12	34" HDPE DECANT	1400	LNFT	Ś	73.82	Ō	Ś	_	1329	1329	Ś	98,106.78
13	48", RISER	1	EACH	\$	4,329.95	0	Ś	-	1	1	\$	4,329.95
14	UPPER ROAD (40' WIDTH)	2800	LNFT	\$	114.93	Ō	Ś	_	2940	2940	ķ	337,894.20
15	LOWER ROAD (20' WIDTH)	1500	LNFT	\$	38.48	0	\$	_	2497	2497	ć	96,084.56
16	ROAD STONE PLACEMENT	4605	TON	\$	1.93	0	Ś	_	0	0	ć	30,084.30
17	ROAD PIPE INSTALLATION	1120	LNFT	\$	21.57	O	Ś	-	434	434	ć	9,361.38
18	POND EXCAVATION	9500	CUYD	\$	3.95	0	\$	-	31495	31495	Š	124,405.25
19	POND EMBANKMENT	36500	CUYD	\$	6.77	0	Ś	•	21443	21443	š	145,169.11
20	TREE CLEARING AREA 1	114	ACRE	\$	1,243.37	0	Ś	-	116.64	116.64	ć	145,026.68
21	TREE CLEARING AREA 2	55	ACRE	\$	2,486.73	0	\$	-	54.28	54.28	ζ	134,979.70
*22	LDPE LINER INSTALLATION (SURFACE PREP. ONLY)	40000	SQFT	\$	0.25	0	\$	-	82346	82346	Š	20,586.50
23	FILTER FABRIC INSTALLATION	46000	SQYD	\$	3.05	0	\$	_	22077	22077	Š	67,334.85
24	ROCK UNDERDRAIN INSTALLATION	4560	CUYD	\$	14.25	0	\$	-	6274	6274	Š	89,404.50
25	DECANT OUTLET DITCH INSTALLATION	270	LNFT	\$	56.90	0	\$	-	270	270	ζ.	15,363.00
26	DECANT OUTLET FLUME INSTALLATION	120	LNFT	\$	50.15	0	\$	-	120	120	Š	6,018.00
27	DECANT OUTLET ENERGY DISSIPATOR INSTALLATION	1	EACH	\$	1,092.70	0	\$	-	1	1	Ś	1,092.70
28	REVEGETATION	50	ACRE	\$	715.00	0	\$	-	0	0	Ś	2,552.70
EXTRA	SCREEN 8" MINUS MATERIAL OF SPOIL MATERIAL FO		CUYD	\$	7.00	0	\$	-	0	0	Ś	_
EXTRA	DRILL & SHOOT THE AREA OF KEYWAY TO BE LEVELE	D OFF	CUYD	\$	7.95	0	\$	-	4333	4333	Ś	34,447.35
EXTRA	UNION DUES/UNION ASSESSMENTS MAY 2012		LUMP		1	\$0.00	\$	-	\$24,661.18	\$24,661.18	Ś	24,661.18
EXTRA	COARSE REFUSE		CUYD	\$	2.71	0	\$	_	49193	49193	Ś	133,313.03
EXTRA	ROCK TOE DRAIN INSTALLATION		CUYD	\$	14.25	0	\$	-	1182	1182	Ś	16,843.50
EXTRA	CENTRAL EXTRA WORK VS FLOC USAGE/GROUT PUM	IP	LUMP	\$	1.00	\$0.00	\$	-	\$2,448.19	\$2,448.19	\$	2,448.19
EXTRA	CLEARING ROAD TO GOB PILE		ACRE	\$	1,243.37	0	\$	*	\$6.07	6.07	\$	7,547.26
*REVISED						TOTAL	\$	-		TOTAL TO DATE	\$	3,768,651.88
DEMIT TO	CENTRAL CONTRACTING ING								10	% RETAINAGE HELD TO DATE	\$	376,865.19
SERVIT 10:	CENTRAL CONTRACTING, INC.								ŧ	ESS PREVIOUS SUBMITTALS	\$	3,391,786.68
	P.O. BOX 1485											

P.O. BOX 1485

ST. ALBANS, WV 25177

TOTAL RETAINAGE DUE

376,865.19

THIS DEED, Made this 15th day of April, 1965, by and between CASSINGHAM COAL LAND COMPANY, a West Virginia corporation, party of the and THE SOUTHERN LAND COMPANY, a corporation, and INC., a corporation, parties of the second part, DICKINSON PROPERTIES, GRANTOR, first part, GRANTEES;

WITNESSETH:

That for and in consideration of the sum of Ten Dollars (\$10.00) Coal River in Scott District, Boone County, West Virginia, more particularly with covenants of GENERAL WARRANTY of title, to the parties of the second part, all of that tract of fee land cash in hand paid, the receipt of which is hereby acknowledged, and other Gut Branches of Little good and valuable considerations, all had and received, the party of the situate on the waters of Horse Creek and Slippery first part does hereby GRANT and CONVEY, follows: bounded and described as

on the upper side of Slippery Gut, thence poles to a Mulberry on the point; thence fower side of the creek N. 10 N. 18 poles poles N. 5 W. 12 poles N. 30 E. 6 poles y poles N. 26 W. 6 poles N. 10 N. 44 poles of poles N. 26 poles N. 10 N. 44 poles of poles N. 26 poles N. 10 N. 44 poles of poles S. 15 W. 14 poles of poles S. 15 W. 14 poles of poles S. 13 W. 12 poles S. 53 W. 14 poles S. 15 W. 16 poles of poles N. 38 N. 16 poles N. 18 poles N. 38 N. 16 poles N. 18 W. 56 poles N. 78 W. 14 poles S. 11 W. 18 poles S. 11 W. 18 poles S. 11 W. 18 poles S. 15 W. 18 poles S. 11 W. 18 poles S. 11 W. 18 poles S. 12 W. 18 poles S. 15 W. 18 poles S. 15 W. 18 poles S. 16 W. 18 poles S. 17 W. 18 poles S. 17 W. 11 poles S. 18 W. 10 poles S. 16 W. 11 poles S. 18 W. 10 poles S. 25 Toles S. 17 W. 11 poles S. 18 W. 10 poles S. 25 Toles S. 25 Toles S. 25 W. 11 poles S. 18 W. 10 poles S. 25 Toles S. 25 W. 11 poles S. 18 W. 10 poles S. 25 Toles S. 25 W. 11 poles S. 18 W. 10 poles S. 25 Toles S. 25 Toles S. 25 W. 11 poles S. 18 W. 10 poles S. 25 Toles S. 25 W. 11 poles S. 18 W. 10 poles S. 25 Toles S. 25 W. 11 poles S. 18 W. 10 poles S. 25 Toles S. 25 W. 11 poles S. 25 W. 10 poles S. 25 W. 11 poles S. 25 W. at the mouth of that S. 19 W. 8 line S. 9 1/2 I the meanders of poles to the Ja e James line an 8 poles N. 13 %. 12 pole 113 poles N. 6 W. 72 pole 10 poles N. 6 W. 72 pole 10 poles N. 67 W. 70 poles poles S. 87 W. 17 1/2 poles S. 82 W. 36 poles poles N. 42 W. 6 poles poles N. 42 W. 6 poles 1/2 W. 12 poles to a che 77 W. 20 poles N. 47 W. 8 W. 26 W. 42 poles S. 70 W. 26 W. 42 poles S. 34 1/2 W. 42 poles S. 34 1/2 poles poles white W. 811 p 88 poles to a gum white eek; thence N. 55 W. 84 the line of James Surve erry stump by a gich Ho poles 88 pol poles 30° 50° 32° ¥ poles to a gap. N. 35 E. 31 poles N. 14 E. 50 poles N. 53 E. 36 poles 86 E. 6 poles S. 60 E. 15 poles S. 71 E. 12 poles S. 64 1/2 E. 10 poles 72 1/2 E. 70 poles N. 34 E. 14 poles N. 72 E. 31 poles N. 46 1/2 E. 115 poles N. 5 E. 28 poles N. 34 E. 14 poles N. 72 E. 12 poles N. 48 E. 12 poles 78 E. 16 poles N. 64 E. 14 poles N. 76 1/2 E. 6 poles N. 82 E. 14 poles 5. 62 E. 8 poles S. 70 E. 14 poles N. 82 E. 14 poles N. 72 E. 10 poles N. 32 poles P. N. 71 E. 36 poles N. 82 E. 20 poles N. 47 E. 10 poles N. 32 poles N. 47 E. 10 poles N. 32 poles N. 47 E. 10 poles N. 32 poles N. 47 E. 10 poles N. 34 E. 9 poles N. 20 E. 16 poles N. 32 1/2 E. 7 poles N. 5 W. 6 poles N. 8 E. 24 poles N. 67 1/2 E. 11 poles N. 5 W. 6 poles N. 8 E. 24 poles N. 67 1/2 E. 11 poles N. 36 E. 8 poles N. 56 pole

the Grantor herein (2,503) acres, containing by survey, Two Thousand Five Hundred and Three 50 more or less; and, being the same property conveyed by the following three deeds:

- Company, a corporation, dated September 25, 1922, recorded in the office Deed from John W. Cassingham, unmarried, to Cassingham Coal of the Clerk of the County Court of Boone County, West Virginia, in Deed 24, Page 535. Book No. Land
- 2. Deed from M. E. Sulliyan, unmarried, to Cassingham Coal Land Company, a corporation, dated September 30, 1922, recorded in said County
 - DEGLARATION OF CONSIDERATION: As provided by law the Grantor at Page 528. Cassingham Coal Land Company, a corporation, dated September 18, 1922, 3. Deed from Bluefield Building Company, a corporation, recorded in said County Clerk's office in Deed Book No. 24, Clerk's office in Deed Book No. 24, Page 533.

transferred by this document is Twenty Thousand Dollars Dollars (\$20,000.00). caused its name to be signed and its corporate seal to be affixed hereto by Luther G. McDowall, its President, thereunto duly authorized, as of the day declare that the total consideration received for the property IN WITNESS WHEREOF, the said Cassingham Coal Land Company has and year first above written. does hereby

ATTEST:

CASSINGHAM COAL LAND COMPANY BY KLLA ATHA President

The state of the s

STATE OF FLORIDA, () To-wit: COUNTY OF GORCALD)

N

County, before me, acknowledged the said writing to be the act and deed I, LuTher M. Inchest a Notary Public of said County and State, do certify that Luther W. McDowall, who signed the writing hereto annexed, bearing date the 15th day of April, 1965, for CASSINGHAM COAL LAND COMPANY, a corporation, has this day in my said of said corporation.

Given under my hand and official seal this 296 day of

GRANIS , 1965.

My commission expites

no Oxe France

Notary Public. State of Florida at Large My Commiss. Com. 8 March 10, 1965

(NOTARIAL SEAL)

THE STREET

200 Tes \$ 6.1

Notice of Mechanics Lien Part B Pg 4 of 10 Exhibit 1,-. 286

<u>12-12900-scc</u> Doc 1747-2 Filed 12/14/12 Entered 12/14/12 14:12:07 Exhibit 1 - Notice of Mechanics Lien Part B. Pg 5 of 10 287

V12V129002500 Doc 1747-2 Filed 12/14/12 Entered 12/14/12 14:12:07 Exhibit 1 -1 6 25 288

12-12900-scc Doc 1747-2 Filed 12/14/12 Entered 12/14/12 14:12:07 Exhibit 1 - Notice of Mechanics Lien Part B Pg 7 of 10 289

1 8 V Y U12 12 10 10 17 47 2 Filed 12/14/12 Entered 12/14/12 14:12:07 Exhibit 1 - Notice of Mechanics Elen Part B Pg 8 0 10 3 7 7 7 7 7 12 16 (337, 290


12-12900-scc Doc 1747-2 Filed 12/14/12 Entered 12/14/12 14:12:07 Exhibit 1 - Notice of Mechanics Lien Part B Pg 9 of 10 291

12 Doc 1747-2 Filed 12/14/12 Entered 12/14/12 14:12:07

Notice of Mechanics Lien Part BU Pg 10 of 19 V Exhibit 1 -V12/12/90Q-scc 1935 292

12-12900-scc, Doc 1747-3, Filed 12/14/12, Entered 12/14/12 14:12:07 Exhibit 1 - Notice of Mechanics Lien Part C Pg 2 of 10

12-12900-scc Doc 1747-3 Filed 12/14/12 Entered 12/14/12 14:12:07 Exhibit 1 - Notice of Mechanics Lien Part C Pg 3 of 10



12-12900 % co Doc 1747-3 Filed 12/14/12 Entered 12/14/12 14/12/07/ Exhibit 1 - 2 298